



STEP Project Overview

sCO₂ Transformational Electric Power

Presented to European Turbine Network

Date Held: February 25, 2021



STEP Project Management Presentation Agenda



> Introductions

Markus Lesemann

> Project Overview & Status

Brian Lariviere

> Facility and Test System Description


Aaron McClung

> Commissioning, Start Up, and Test Plan

> Industry Partnership and Q&A

Brian Lariviere

Project Execution Organization



Supercritical Transformational Electric Power (STEP) Project DE-FE0028979



Scope: Design, construct, commission, and operate **10 MWe sCO₂ Pilot Test Facility**
Reconfigurable to test new technologies in the future

Goal: Advance state of the art for high temperature sCO₂ power cycle performance
Evolve Proof of Concept (TRL3) to operational System Prototype (TRL7)

Schedule: Three budget phases over six years (2016-2022)
Currently in Budget Phase 2 – Fabrication & Construction

Team: U.S. Department of Energy (**DOE NETL**)
Gas Technology Institute (**GTI**®)
Southwest Research Institute (**SwRI**®)
General Electric Global Research (**GE-GR**)

Industry Partners:



STEP Program Objectives



STEP Demo will demonstrate a fully integrated functional electricity generating power plant using transformational sCO₂-based power cycle technology

Demonstrate pathway to efficiency **> 50%**


Demonstrate cycle operability **>700°C** turbine inlet temperature and 10 MWe net power generation

Quantify performance benefits:

- 2-5% point net plant efficiency improvement
- 3-4% reduction in LCOE
- Reduced emissions, fuel, and water usage

Demonstrate Reconfigurable flexible test facility

- Available for Testing future sCO₂ equipment & systems




STEP will be among the largest demonstration facilities for sCO₂ technology in the world

Simple and Recompression Brayton Cycle test configurations planned to achieve project objectives




Simple Recuperated Brayton Cycle



Objectives

- Demonstrate initial cycle performance with reduced risk configuration
- Reduced Turbine inlet at 500°C similar to Waste Heat Recovery applications
 - Single compressor configuration
 - Provides Steady & Transient Cycle Performance Data used to predict RCBC performance and operations

Recompression Brayton Cycle (RCBC)



Objectives

- Demonstrate high performance cycle with parallel compressors & multiple HEX
- Increase Turbine inlet to 715°C
 - Measure Steady & Transient Cycle Performance Data, evaluate operability
 - Demonstrate pathway to 50% thermal efficiency
 - Supports application to in-direct coal, HT WHR Industrial sources, and CSP plants

STEP Project Status



> Site Construction Progress Excellent

- Building Occupancy received in early June 2020 on schedule
- Process Electrical, Primary Heater, Cooling Water, Compressor Installation progressing



> Significant Achievements on Major Equipment Design & Fabrication

- Most Major Equipment delivered or near completion
- Equipment deliveries to site started in Nov 2019 and new arrivals every month

> Challenges with 'first of a kind' equipment impacted schedule

- Turbomachinery, High Temperature Recuperator, Primary Heater, and Turbine Stop Valve
- Resolved technical issues and progressing with final equipment manufacture and delivery




> Industry investment received during COVID pandemic

- 3 new members




STEP - Flexible Test Facility



Facility Construction Completed at Test Site in San Antonio, TX





New Facility Occupancy on Time



● Received and Set ● Received in Storage ● Critical Delivery

Process Heater construction on going

- Heat Recovery Steam Gen (HRSG) style “boiler”
 - Duct NG burner ~ 50 MWth
 - Designed to ASME BPV Section 1
 - Size: 14’W x 133’L x 18’H
- Optimus Industries, LLC




STEP Turbine Stop/Control Valve (TSV)



> Turbine Control and Stop Function

- Provided by GE Power
- Based on conventional steam valves with sCO₂ specific features
- Leverages Haynes 282 material development under DOE AUSC program
- Stem Seal Design Tests Completed
- **First production Haynes 282 Valve**





Testing Completed
On sCO₂ Stem Seals

STEP Turbine - Builds on SunShot success





- > Collaboration between GE-RC and SwRI
- > Design challenges include high blade loading and large temperature gradients
- > Based on frame design demonstrated under the EERE SunShot program
- > **Incorporates updated flowpath for higher performance**
- > **Revised casing design incorporates lessons learned from EERE SunShot**
- > **Fabrication of components on going**




High Temp Recuperator fabrication continues




- > HTR (High Temp Recuperator)
 - sCO₂/sCO₂ service
 - 49 MWth duty, 600°C design temp
- > Heatric, Inc.
 - PCHE Fabrication
 - Design life/structural issues delayed fabrication
 - Design Completed, Material Ordered
 - All HEX Cores Fabricated & Bonded
- > Delivery Planned for August 2021




All Low Temperature Recuperators and Coolers delivered awaiting installation at SwRI



Low Temp Recuperator
13 MWth duty @ 250°C



Main Process Cooler
16MWt duty @ 150°C



Low Temperature Recuperator
Heatric, Inc.



Main Process Cooler
Heatric, Inc.




Bypass Cooler
VPE



STEP Compressor Systems Delivered and Set




- > Main Compressor driven by electric motor
- > Bypass Compressor directly driven by STEP sCO₂ turbine
- > Baker-Hughes OEM of Main & Bypass Compressors
 - Design based on industrial CO₂ compressors and DOE Apollo project DE-EE-0007109



Inventory Management System



- > Dual functions
 - Manage system inventory
 - Provide for initial system fill and makeup
- > System control
 - System inventory along with Heat Rate and Compressor IGVs influence overall system Pressure Ratio and Mass Flow (Power Output)
 - Optimal system control leverages inventory control to operate at peak thermodynamic efficiency across the load range
- > Fill and Makeup
 - Supporting auxiliary supply flows for Dry Gas Seal supply, Turbine Stop Valve Stem Seals
 - Replenish inventory vented to atmosphere
- > Status of the IMS System
 - Long lead equipment procurement is complete, working through short lead piping and valves



System Includes:

- Storage Tank
- Bulk Liquid Tanks
- Liquid Pumps
- Vaporizers
- Cooling/Heating


Simple Cycle Test Objectives Per SOPO



> Objectives:

- Demonstrate basic operation and control of a simple recuperated sCO₂ Brayton power cycle producing greater than 5 MWe.
- Implement and test an automated control system for the safe and predictable operation of the simple recuperated Brayton cycle through normal operating transients and simulated emergency transients.
- Obtain component performance data for sCO₂ expander, recuperator, heat source, and compressor over a range of operating conditions to validate component performance predictions.
- Obtain cycle performance data to validate steady state and dynamic models and performance predictions.

This (simple cycle test) plan will verify the facility and component performance at lower temperatures (500°C) and in a configuration with reduced technical risk.




Recompression Closed Brayton Cycle (RCBC) Test Objectives Per SOPO



> Objectives:

- Demonstrate basic operation and control of a RCBC power cycle producing 10 MWe.
- Implement and test an automated control system for the safe and predictable operation of the RCBC through normal operating transients and simulated emergency transients.
- Obtain component performance data for new and updated components over a range of operating conditions to validate component performance predictions.
- Obtain cycle performance data to validate steady state and dynamic models and performance predictions.

This (RCBC) plan will verify the performance capability of the technology temperatures (715°C) and in a configuration with reduced technical risk.



STEP Project Status



- > **Excellent Team with the right experience in sCO₂ system design & operations**
- > **Site Construction Progress Excellent** - Building Occupancy received on schedule
- > **Significant Progress on Major Equipment Fab/Installation**
- > **Challenges with low TRL equipment impacted schedule**
 - Turbomachinery, High Temperature Recuperator, Primary Heater, and Turbine Stop Valve
 - Resolved technical issues and progressing with final equipment manufacture and delivery
- > **Commissioning to Initiate in early 2021**
- > **Industry interest and investment received but more needed to complete project**
- > **STEP Project Status can be followed at www.STEPdemo.us**

STEP Joint Industry Program



STEP is an open project that seeks to benefit the sCO₂ community also through a Joint Industry Program.

Industry participation is central to steering project activities.

Two levels of participation:

1. Steering Committee

- Input and advisory recommendations to the project team
- Direct participation in bi-monthly advisory meetings
- Attendance at bi-annual technical interchange meetings
- Receipt of quarterly technical status reports
- Real time access and use of Project System Data
- Opportunity for facility visits and training in system operations
- Period of exclusive access to license system IP

2. Associate Membership

- Attendance at bi-annual technical interchange meetings
- Receipt of quarterly technical status reports
- Opportunity for 2 site visits per year



For more information on opportunities to participate: www.stepdemo.us

Questions?

Contact:

Markus Lesemann

Director, Business Development

mlesemann@gti.energy

+1 (919) 599 4096

